

**Minutes of the Video Conference with the Chief Engineer, Superintending Engineers & Executive Engineers of Dharamshala Zone held on 23.9.2013.**

A Video Conference to review the functioning of the works of Dharamshala Zone, IPH Department was held under the Chairmanship of Additional Chief Secretary (IPH) on 23.09.2013.

Additional Chief Secretary (IPH) to the GoHP welcomed all the participants and emphasized upon the need to accelerate the pace of work to achieve the targets for the current financial year-2013-14. He urged that regular supervision by all field officers / officials should be undertaken so that works are completed in a time bound manner and reiterated the need of regular touring and inspection notes at all levels. **He further emphasized that under all programmes the target fixed would be monitored on a monthly basis as per 'Target Sheets' and the annual assessment of the performance of every individual officer will purely be based on it.**

**Agenda Item (1):- Action taken report on minutes of the meeting held on 24.5.2013:-**

Action taken report is at Annexure 'A'.

**New Agenda Item (2) Physical & Financial achievements upto 31.8.2013.**

The physical and financial progress to achieve the targets for the year 2013-14 under all sectors was reviewed. The over all physical & financial progress made under Water Supply sector is satisfactory but there is a shortfall in achievement under irrigation sector in respect of SNP Circle, Fatehpur, Chamba and Nurpur Circles. S.E Chamba has not achieved the target in Flood Protection sector also. The target and achievement ending 31.8.2013 is as under:-

**(Rural Water Supply )**

Sr. No	Name of Circle	Name of Division	Annual target Physical	Month-wise Target and Achievement up to 31.08.2013						Ach. up to 8/13	% age
				Apr.	May	June	July	Aug.	Total		
1	CHAMBA	CHAMBA	65	0	3	10	6	6	25	27	41.53
		Dalhausie	18	0	0	5	0	0	5	6	33.33
		SALOONI	67	7	5	7	6	5	30	31	46.26
		<b>Total:-</b>	<b>150</b>	<b>7</b>	<b>8</b>	<b>22</b>	<b>12</b>	<b>11</b>	<b>60</b>	<b>64</b>	<b>42.66</b>
2	NURPUR	NURPUR	4	0	0	0	0	1	1	2	50
		INDORA	3	0	0	0	0	0	0	2	66.66
		JAWALI	3	0	0	0	0	0	0	1	33.33
		<b>Total:-</b>	<b>10</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>1</b>	<b>1</b>	<b>5</b>	<b>50</b>
3	D/ SALA	D/ SALA	28	0	4	3	2	2	11	14	50
		PALAMPUR	0	0	0	0	0	0	0	0	-
		SHAHPUR	12	0	2	1	1	1	5	7	58.33
		THURAL	0	0	0	0	0	0	0	0	-
		<b>Total:-</b>	<b>40</b>	<b>0</b>	<b>6</b>	<b>4</b>	<b>3</b>	<b>3</b>	<b>16</b>	<b>21</b>	<b>52.50</b>

(Irrigation Sector)

Sr.No	Circle	Distt	Targets for 2013-14	Prorata targets for 2013-14 upto 8/2013 @ 36%	Ach. Reported by SE's during 2013-14 upto 8/2013	Shortfall in ach. from SE's upto 8/2013
<b>MEDIUM IRRIGATION</b>						
1	Med. Irrig. Proj. Sidhata	Kangra	1075	387	0.00	387
<b>MINOR IRRIGATION SCHEMES</b>						
1	CHAMBA	Chamba	30	11	9	2
2	NURPUR	Kangra	194	70	60	10
3	D/SHALA	Kangra	300	108	119	-11
		<b>Total</b>	<b>524</b>	<b>189</b>	<b>188</b>	<b>1</b>
<b>FLOOD PROTECTION WORKS</b>						
1	CHAMBA	Chamba	8	3	0.00	3
2	NURPUR	Kangra	12	4	5.00	-1
3	D/SHALA	Kangra	17	6	11.00	-5
		<b>Total</b>	<b>37</b>	<b>13</b>	<b>16.00</b>	<b>-3</b>
<b>CAD WORKS</b>						
1	<b>Field Channel</b>		-			
	Shahnahar	Kangra	<b>5000</b>	<b>1800</b>	<b>860</b>	<b>940</b>
2	<b>Warabandi</b>					
	Shahnahar	Kangra	<b>5000</b>	<b>1800</b>	<b>300</b>	<b>1500</b>

**ii)Financial Achievement:**

The position of Budget, LOC & Expenditure incurred upto 31.8.2013:-

Particulars	Budget	LOC	Expenditure upto 31.8.2013	% of expenditure
Urban WSS	294.78	147.40	55.84	18.94%
Rural WSS	3406.62	1726.32	1547.29	45.42%
Irrigation	9923.57	2902.00	749.71	7.55%
F.M. Project	1200.00	0.00	1.90	0.00
Flood Control	69.19	39.09	17.48	25.26%
CAD	1750.00	875.00	113.60	0.00
Total:-	16644.16	5689.81	2485.82	14.94%

Regarding formation of WUA/KVS, the Chief Engineer (D/Z) explained that against 475 schemes only 370 KVS have been formed. The Additional Chief Secretary (IPH) directed that the following action points should be examined:-

- (i) Collection of abhiana/water charges through KVS/WUAs and a portion of the collection to be retained by the KVS/WSA.
- (ii) For LIS, the electricity connection to be obtained in the name of the KVS/WSA. Each Executive Engineer would motivate one KVA/WUAs per Sub Division to take on this responsibility.
- (iii) Each Executive Engineer would motivate one KVA/WSA per sub- Division to take this responsibility.

### 3. Implementation of Hon'ble C.M.'s announcements.

#### i) Salli to Dairni Rirkumar, Hathor Kuhl will be constructed.

The Superintending Engineer, I&PH Circle, Dharamshala informed that the DPR for improvement of FIS Darini Kuhl, has been prepared and sent to Additional Chief Secretary (IPH) to the Govt. of HP. vide letter No. IPH-P&I-II-EE(M)- RIDF-XIX/2013-14- 2310-13 dated 4.10.2013 for approval/ funding under NABARD (RIDF-XIX).

#### Point No.4:- Information regarding LWSS (>20 years) and GWSS (>25 years).

The information in respect of Dharamsala Zone has been received and is being compile by S.E ( P&I)-I. The information as received from Chief Engineer (D/Z) is as under:-

Sr. No.	Name of circle	No. of LWSS> 20 years	No. of GWSS> 20 years
1.	Dharamsala	0	4
2	Nurpur	12	6
3.	Chamba	0	22
Total:-		12	32

#### Point No.5 Incomplete schemes under execution for more than 3 years.

Superintending Engineer informed that the information has been submitted to E-in-C IPH with copy to SE (P&I)I but perusal of the information reveals that the same need to be re-assessed. SE/EEs assured that they will prepare the updated information. Present status as received from Chief Engineer (D/Z) after review of scheme is as under.

Sr. No.	Name of Circle	Total No. of schemes	Scheme to be completed by				Balance
			Dec., 13	March, 2014	June-14	Dec. 14	
1	Dharamsala	6	2	1	1	2	0
2	Nurpur	44	4	20	4	7	9
3	Chamba	42	20	14	0	8	0
Total:-			26	35	5	17	9

**Point No.6:-Progress achieved in closing on-going schemes more than 5 years to 10 years old & more than 10 years old.-(NRDWP schemes)**

The Additional Chief Secretary (IPH) directed concerned SES/EEs to complete/close such ongoing schemes especially which are more than 5 years old in a time bound manner for which time schedule was also finalized in consultation with concerned SEs/EEs. The scheme wise time schedule which are more than 5 years old is as under:-

Sr. No.	Name of Scheme	Block	Scheme type Rpt	Sanction year	Estimated cost	Date of commencement	Date of completion
1.	WSS. Punto	Pangi	PWS	2008-09	11.66	2.10.08	31.3.2014
2.	WSS Shour	Pangi	PWS	2008-09	57.41	2.10.08	31.12.2013
3.	WSS Rei	Pangi	PWS	2008-09	54.64	2.10.08	31.12.2013
4.	WSS Sach and its adjoining villages	Pangi	PWS	2008-09	143.40	2.10.08	31.12.2013
5.	WSS Shalli and its adjoining villages	Pangi	PWS	2008-09	13.16	2.10.08	31.12.2013
6	LWSS. Bharmar, Bhagwal etc.	Fatehpur	PWS	2008-09	115.69	12.12.08	30.11.2013

The Chairman expressed concern on 87 ongoing schemes >3 to <5 years old out of which 61 schemes are of Chamba and 23 schemes of Nurpur Circles and remaining 3 schemes relate to Dharamshala. The Additional Chief Secretary (IPH) directed S.E. Chamba/ S.E. Nurpur and Executive Engineer Jawali to complete/close such ongoing schemes.

**Point No. 7:- Drilling of Hand Pumps with portable Rigs at off road locations-**

The Engineer-in-Chief (IPH) directed all E.Es to follow the instructions already conveyed vide letter dated 13.9.2013 with regard to adding the condition of drilling 10% hand pumps at off road sites/locations in the tenders which are yet to be finalized. The C.E. (D/Z) pointed out that short listed Firms are not participating/interested in installation of hand pumps at off road locations. It was therefore, decided that other Firms can also be allowed to participate in the tenders. The progress shall be intimated **by 15 Nov., 2013.**

**Point No. 8:- Activities of WSSO**

**Online entries on IMIS module on the following format:**

- **Lab tests & FTK tests :**

The position of online entries in IMIS module on the all prescribed formats was reviewed and the progress made in this regard is satisfactory.

- **Trainings:-**

There is a huge gap in target and achievement upto the month of 8/2013. The Director (WSSO) emphasized the need to make all out efforts to achieve the targets.

- **Status of various Laboratories.**

The Director (WSSO) pointed out that there is duplication in entry of laboratory which is required to be corrected and asked the concerned S.E. to get the same corrected.

- **Information regarding Division-wise engagement of Jal Rakshaks :-**

The information regarding requirement of Jal Rakshaks to be deployed for operation of schemes in respect of Dharamsala Zone has not received. The Superintending Engineers/Executive Engineers concerned were directed by the Engineer-in-Chief, to send the requirement by **15<sup>th</sup> November, 2013.**

**Point No.9: Projects under AIBP**

**(i). Major Irrigation project Shahnehar:**

The Chief Engineer (D/Z) informed that there was a target under RBC of Minors works for 0.5056 KMs up to August, 2013 which has been achieved fully during the month of June 2013. Another target of 2.225 KMs was for Sub minor works i.e. RCC pipes of RBC. Same has been completed during May 2013. Also there was a target of 2.225 KMs for water courses of open channel RBC. This has been achieved fully during June 2013. The work of the project has been completed during June, 2013.

**(ii). Medium Irrigation project Sidhatha:**

The following targets were fixed up to August, 2013.

Sub Head	Target	Achievement up to July 2013	Balance to be achieved.	Achievement during August 2013
Main Canal (KM)				
Trough/Box section	0.125 km	0.115	0.010	0.010
Structures	0.036 Km.	0.020	0.016	0.016
Minor/Sub-Minors (KM)	16.89 Km	7.76	9.131	9.131
Water course (KM)	12.259 Km	10.216	2.043	2.043
CCA (ha.)	1650 Ha.	9.836	1640.164	To be achieved by Dec 2013

**(iii). Medium Irrigation project Phina Singh:**

The progress of the project was reviewed. The matter was also discussed in detail with C.E. (D/Z) and S.E. concerned and the Engineer-in-Chief (IPH) desired that the tunnel work should be carried out/ taken up at least in two shifts daily to complete the work of tunnel in a length of 1400

meters by the end of 31.3.2014. The Additional Chief Secretary (IPH) further desired to send photographs of command area of the project.

**(iv) Shelf of 181 MIS schemes.:-**

**Physical and financial progress of Shelf of 181 (166) MIS:-**

The C.E. (D/Z) informed that there are 50 MI schemes in Dharamsala Zone being implemented under AIBP. Out of 50 MI schemes 40 MI schemes have been completed up to 7/2013. The target date of completion for the remaining schemes is December, 2013. Circle –wise details are as under:

Name of circle	Total Nos. of schemes	Completed up to 8/2013	Balance to be completed	Target date of completion
<b>DHARAMSALA ZONE</b>				
Dharamsala	45	39	6	December 2013
Chamba	5	1	4	-do-
Nurpur	0	0	0	
<b>Total:</b>	<b>50</b>	<b>40</b>	<b>10</b>	

The details of balance schemes to be completed given at **Annexure 9(a)**

The position of incomplete schemes was discussed in the meeting scheme-wise. Chief Engineer (DZ) and all Superintending Engineers/Executive Engineers will ensure completion of schemes in a time bound manner and to follow the time schedule for completion of schemes finalized in the Video Conference.

**Proposed projects:- (i) Medium Irrigation Project Sukha Har**

S.E. Nurpur was directed to assess the possibility whether the proposed project can be taken up as Medium Irrigation Project and detailed report regarding CCA of the project to be submitted by 25<sup>th</sup> October, 2013. The Chairman suggested to take up the matter with Deputy Commissioner, Kangra to provide details of CCA to be covered under the proposed project. In case the CCA is less as per norms, the project can be taken up under Minor Irrigation sector.

**Point No. 10- NABARD .**

**( I ) Submission of Pending PCRs of NABARD Schemes :-**

The Superintending Engineer (P&I) II pointed out that there is a gap between loan sanctioned & expenditure incurred under NABARD. The Additional Chief Secretary directed concerned

CEs/SEs/EEs to submit balance reimbursement claims & to make efforts to complete the schemes under RIDF-XIII immediately. It was further directed to furnish the pending PCRs of of completed scheme immediately. **The status of pending PCRs as on 10.9.2013 :-**

Circle	Pending PCRs as on 24.5.2013	PCRs submitted after meeting 25.5.2013 to 10.9.2013	Additional schemes completed during 25.5.2013 to 10.9.2013	Pending PCRs as 10.9.2013	Remarks
Chamba	14	13	2	3	All PCRs to be submitted by 30.9.2013.
Dharamsala	9	12	4	1	
Nurpur	16	2	1	15	
Total:-	39	27	7	19	

Details of the schemes are as per **Annexure 10 (a)-(i) & (ii)**.

Chief Engineer (D/Z) informed that there is some problem in left bank canal of SNP due to shortage of water. The Additional Chief Secretary (IPH) directed CE (D/Z) and S.Es to visit Shahnehar Project and send report regarding operation /commissioning of the project with supporting photographs. The Chairman desired that the PCR may be submitted by 30<sup>th</sup> September, 2013 and project should be made operational immediately.

The Additional Chief Secretary (IPH) directed all S.Es to submit the pending PCRs by the committed dates/time schedule finalized in the Video Conference.

**(ii) Submission of DPRs after attending observations raised by NABARD :-**

The position regarding submission of DPRs after attending the observations raised by NABARD was reviewed and the position of pending DPRs as per record of Head Office as on 30.8.2013 is as under:-

Circle	Pending clarification as per NABARD as on 30.8.2013		
	Irrig. & FPW	WSS	Total
Chamba	1	1	2
Dharamshala	0	0	0
Nurpur	1	0	1

The scheme wise detail is as under:-

Sr. No.	Name of scheme	Constituency
1.	Aug/Rem LIS Khani in Tehsil Nurpur	Nurpur
2	FIS Sural Nallah to Luj via Darwas in GP Sural Dharwas & LUJ Tehsil pangi	Bharmaur
3.	Aug of WSS Kandai Kapai samleo in Tehsil dalhausie	Banikhet

The concerned Superintending Engineer were directed to resubmit the pending DPRs immediately and reiterated the instructions already issued during the course of previous meeting in this regard.

**(iii) Status of Non-Starter projects:-**

There is no Non Starter Project under Dharamshala Zone.

**(iv) Slow moving projects:-**

There are 49 slow moving projects relating to Dharamshala Zone ( 8 Chamba+12 Nurpur + 29 Dharamshala). CE (Dharamshala Zone) and SEs concerned accelerate the pace of work to get these projects out of slow moving category immediately. The E-in-Chief (IPH) observed that there is a general inclination amongst the EEs to expend NRDWP funds in comparison to state funds, and , to utilize the SCSP in the current financial year. Detailed instructions have been issued by the Govt. vide letter No. IPH-B@1-1/2012 dated 27.09.2013 to the E-in-C, IPH , all Chief Engineers and DCs after convening a meeting with ACS (SJ&E) to GoHP and, these must be followed strictly and funds must be utilized effectively to complete those schemes which are 75% complete on priority after seeking re-appropriation. The scheme wise status of slow moving project is as **per Annexure 10(c). All SEs will report compliance.**

**Point No. 11- Status of Preparation of DPRs under MLA priority schemes for the year 2013- 14:-**

The Additional Chief Secretary (IPH) expressed dissatisfaction on the progress made in preparation of DPRs. All Superintending Engineers/Executive Engineers were directed to assess the feasibility of proposed schemes /time schedule for preparation of DPRs and to submit the same by **15<sup>th</sup> October, 2013** and simultaneously submit the DPRs of feasible irrigation schemes and drinking water supply schemes as per agreed dates.

The process for acquisition of forest/private land shall be initiated immediately. The target dates as intimated by the Chief Engineer (D/Z) for preparation/submission of DPRs of MLA priority schemes for the year 2013-14 is as under:-

Sr. No.	Name of scheme	Constituency	Status of DPR	Likely date of submission
1	C/O 21 Nos. T/well in	Nurpur	Site investigation report awaited from Sr. Hydrogeologist GWO Una.	30-11-2013
2	Providing flood control & channelization of Greli Khad in	Nurpur	Matter taken up with CWPRS Pune regarding for its model study.	25-03-2014
3	Aug./ Imp.of various WSS in drought hit area in Nurpur .	Nurpur	Survey work under progress.	15-11-2013



4	WSS to village Loharpura Dev Bharari, Nera Suliali, Kut.	Nurpur	DPR are Not required. These villages falls under WSS Loharpura& Nera Suliali which are under execution.	Not required
5	Imp/ Extension of different T/well in Rehan, Raja Ka Talab in. (specific scheme will be received from the Hon'ble MLA).	Fatehpur	Under investigation	15-02-2014
6	C/O Flood protection measures of <b>Beas River from Pong Dam Head works</b> in Tehsil Fatehpur Distt. Kangra HP.	Fatehpur	Scheme is under investigation & DPR likely to be submitted	date to be submitted after CWPRS Studies
7	PLWSS to Vill Talara, Kutlahar, Balla & Sohar etc.	Fatehpur	Schemes under Investigation	25-1-2014
8	Imp. & Ext. of various WSS under Fatehpur Constituency.	Fatehpur	Schemes under Investigation	31-11-2014
9	C/o LIS Bari Bhaniari in Tehsil Jawali .	Jawali.	DPR Submitted to Circle office Vide this office letter No. 7508-09 dt. 27-08-2013 for Rs. 167.63 Lacs.	DPR submitted.
10	PWSS Chelien Bakan etc.	Jawali.	Under investigation	15-1-2014
11	Replacement of Old P/Machinery of WSS Khabbal Phase-I & II, Harsar, Bhaglar (T/Well), Chabuan (T/Well), Matlahar (T/Well) & Jawali (Stage-I & II)	Jawali.	DPR under prepration	31-11-2013
12	Imp. & Ext. of T/Wells Bhaloon, Jaiser -73, Jaiser - 1st, Banara, Chalwara (Khilroo), Butt, Kardial (59), Maira, Bhol-II, Souhra, Samkehar, Papahan, Kharota, Paloura, Nargala, Thanger -II, Chalwara - II, Bhanai, Tihal, Sugal, Bhagwal, Dhasoli, Bharmar-2nd & Kala Nal under Jawali Consty.	Jawali.	DPR under prepration	31-11-2013
13	Improvement & Extension of various Irrigatin Tube wells in Indora Consty. in Tehsil Indora Distt. Kangra HP.	Indora	Scheme is under investigation & DPR likely to be submitted	28-2-2014
14	Pdg., Flood Protection work to Lodhwan, Rajakhassa and Tara Khad in Tehsil Indora Distt. Kangra HP.	Indora	Scheme is under investigation & DPR likely to be submitted by 28-2-2014	28-2-2014
15	Construction of LWSS <b>Bhapoo Changrara, Daryari and Khubbar</b> in Tehsil Indora Distt. Kangra HP.	Indora	Scheme is under investigation likely to be submitted 31.12.2013	31-12-2013
16	Improvement & Extension of <b>various LWSS in Indora Consty.</b> in Tehsil Indora Distt. Kangra HP.	Indora	Scheme is under investigation & DPR likely to be submitted 28.2.2014	28-2-2014
17	Irrig. Facility to village Chadrul Kuhl Rajot, Rakker, Jandpur , Nagra Sagoor etc.	Bajjnath	-	30.11.2013
18	C/o LIS Har Tada Chobu Har Sakri, Bahi in Tehsil Bajjnath	Bajjnath	Under investigation as Head involved is more than 200 Mtrs.	-

19	Laying of pipe line to village Deol to Bhattu Filter Bed near Luni Khad	Bajjnath	Not required as are is covered under WSS Binwa which is functioning properly	-
20.	Prov. Water by Tubewell to WSS Behru Chakol, Kokiana Jhikli Bheth Paprola Khas , Pantehar Sagoor Tikkari Bhahi Sakri Bhuha Bolon in Tehsil Bajjnath	Bajjnath	Plan proposal approved.	31.10.2013
21	C/o 50 Nos. Chek Dam for irrigation facility in Tehsil Palampur (Specific scheme is to be given by Hon'ble MLA	Palampur	Not required. 15 Nos. structure already constructed under various programme.	-
22	C/o 10 Nos. Tube well for irrigation facility in Tehsil Palampur (Specific scheme is to be given by Hon'ble MLA	Palampur	Infeasible as available discharge from Tubewell in the area is 5-8 LPS which is not sufficient for irrigation schemes.	-
23	Aug. of Hotla Banuri Saliana by 15 Nos. tubewell	Palampur	Resistivity survey for tubewell have been got conducted and submitted to Sr. Hydrogeologist GWO Una. His report regarding feasibility of drinlling of tubewell at proposed locations is awaited.	-
24	C/o 10 Nos Tubewell for Chimbhal Har, Nagri, Barsar, Jia & etc. village in Tehsil Palampur (Specific scheme is to be given by Hon'ble MLA	Palampur	-do-	-
25	LIS Lower Noura in Tehsil Palampur	Sullah	-	31.12.2013
26	FIS Dewan Chand Kuhl (HDPE pipe 400mm)	Sullah	-	30.11.2013
27	LWSS Kangian to Thambu and adjoining villages	Sullah	Plan proposal approved and DPR under preparation	31.10.2013
28	C/o 10 Nos tubewells for Aug. of WSS (will be included after receiving specific scheme from Hon'ble MLA	Sullah	Resistivity survey for tubewell have been got conducted and submitted to Sr. Hydrogeologist GWO Una. His report regarding feasibility of drinlling of tubewell at proposed locations is awaited.	-
29	Irrig. Scheme for Lapiana Har by Rain Water Harvesting	Shahpur	Infeasible as no site is suitable for C/o Rain Water Harvesting Structure for Irrig. Scheme/	-
30	C/o FIS Tatwani	Shahpur	-	31.12.2013
31	Separate LWSS Harnera Mohar and adjoining villages	Shahpur	-	31.12.2013
32	Separate LWSS Draman Manjhgran and adjoining villages	Shahpur		31.11.2013
33	Prov. Separate WSS to village Bagli Ghiana Upperli Ichhi & adjoining villages.	DharamSala	-	31.10.2013
34	Prov. Separate WSS to village Fatehpur, Sidhpur, Hodal & adjoining villages.	DharamSala	-	30.11.2013
35	FIS Machhan Di Kuhl (Noie Kuhl) in village Tikkri, Machhan, Rasehar, Uthragran, Tangroti in GP. Thand	DharamSala	-	31.1.2014

36	FIS Machhool Kuhl in GP. Tang	DharamSala	-	30.11.2013
37	Irrig. Scheme Lchhi Sahoda Nanadehar Kotkuala Abdulpur Jamanabad Mihalu	Kangra	-	31.12.2013
38	Irrig. Scheme Daulatpur Jalarai Janiarkhar Takipur	Kangra	Infeasible.	-
39	Water Supply Kholi- Kachhyari Panchayat	Kangra	Village covered in already approved estimate for " Prov. WSS to Kachiari Lalehar etc."	-
40	WSS Rajal KhaartiNandrul Bhartha Boudkwalu Panchayat ( will be included after receiving specific scheme from Hon'ble MLA)	Kangra	-	30.11.2013
41	Aug. WSS Dhar	Jaisinghpur	Also finds place in MLA priority for the year 2012-13 and DPR for Rs. 6232.29 lacs pending with Planning Deptt.	-
42	Aug. of source LWSS Kotlu, Jaind & Paplal in Tehsil Jaisinghpur	Jaisinghpur	Villages covered under LWSS Kangain Thambu at P-1 or Sullah constituency.	-
43	LIS Jagroop Nagar in Tehsil Jaisinghpur	Jaisinghpur	-	30.11.2013
44	LIS Sakoh Liunda in Tehsil Jaisinghpur	Jaisinghpur	-	31.12.2013
45	C/o FIS Pathiar Ambari	Nagrota Bagwan	-	30.11.2013
46	C/o FIS Sera di Kuhl GP. Jassour	Nagrota Bagwan	-	31.1.2014
47	Prov. Seprate WSS to Baldhar, Sihund Kawari Ocha and adjoining villages.	Nagrota Bagwan	-	15.10.2013
48	Prov. Separate WSS to GP. Morath, Jasai and Ratiar/ Gheena Morth Sang and adjoining villages.	Nagrota Bagwan	DPR shall be submitted under NRDWP	30.11.2013
49	Source level Aug. of WSS Sach Rathiar Bakatpur and Draman Tehsil & Distt. Chamba	Chamba	-	30.1.2014
50	Source level Aug. of WSS in GP. Sirkund Paluine Sarol Haripur and Rajpura	Chamba	-	31.1.2014
51	Omp. Of LIS for village Udaipur in GP. Udaipur	Chamba	-	30.11.2013
52	C/o LIS Lagga in GP. Kiri	Chamba	-	30.10.2013
53	Imp. Of WSS. Andralagram in GP. Holi	Bharmour	Submitted	-
54	Imp. & Aug. of various WSS in GP. Bandla	Bharmour	-	30.11.2013
55	Imp. Of FIS Khanni Garima in GP. Khanni	Bharmour	-	30.11.2013
56	Imp. Of FIS Siunr	Bharmour	-	31.1.2014
57	Aug. of WSS Talaie Mandel Lalmiti in GP. Tarwal	Dalhousie	-	30.10.2013
58	Aug. of WSS Shakkan Rudi in GP. Salwan	Dalhousie	-	30.11.2013
59	LIS Bhunad in GP. Bhunad	Dalhousie	-	30.12.2013

60	LIS Sherpur in GP. Sherpur	Dalhousie	-	30.10.2013
61	LWSS from Dehar Khad to GP. Surpada Samote Khanoda Binna & Tundi	Bhatiyat	-	30.10.2013
62	Name of scheme not received	Bhatiyat	-	-
63	C/o LIS from Dehar Khad to Garnota Mahghiana Dugru Kamla Balu Sihunt	Bhatiyat	-	30.10.2013
64	C/o LIS from Brahal Khad to Toni Mata Baddraman Manghale Upli Thulel Ganoli Muth Dhanot and Anai	Bhatiyat	-	30.11.2013
65	LWSS Ravi River Rajnagar Bhandar	Churah	-	30.11.2013
66	Name of scheme not received	Churah	-	-
67	Irrig. Scheme Klani Chakloo	Churah	-	30.1.2014
68	Irrig. Scheme Rajnagar area	Churah	-	30.1.2014

**Point No. 12- Status of online entry of completed irrigation schemes under the e-iph module of the departmental website hpiph.org.**

The position regarding online entry was not found satisfactory. The S.Es concerned will ensure completion of entries of completed irrigation schemes on departmental website by the **end of October, 2013 & report compliance.**

**Point No. 13- Latest status of SOP of targeted schemes for the year 2013-14:**

There are 39 spilled over and new schemes targeted for the year 2013-14 in respect of Dharamshala Zone out of which SOP of 24 schemes were reported to be released/applied. All S.Es/E.Es concerned will take up the matter of remaining schemes with the HPSEBL immediately & report compliance.

**Point No. 14- Target and achievement of sustainability structure for 2013-14 and online entry thereof upto 31.8.2013.**

The achievement of online entry sustainability structure for 2013-14 and online entry thereof upto 31.8.2013 is very less according to the targets and concerned S.Es will complete the online entries immediately & report compliance.

**Point No. 15- Forest Conservation Act (1980) Cases**

There are 5 cases of Forest Conservation Act (1980) pending in respect of Dharamsala circle. The concerned SE/EEs were directed to pursue the cases on priority.

**Point No. 16- Reply of CAG Report 2010-11**

The Engineer-in-Chief (IPH) desired to submit reply of pending ATR/ FATR immediately.

**Point No. 17- PW Deposits (Works only)**

The Engineer-in-Chief (IPH) expressed concern over huge amount of balance lying un-utilized in PW deposit & directed CE/SEs & EEs to utilize these funds immediately and reduce the balance.

**Point No. 18- Status of Vidhan Sabha Assurances.**

The Engineer-in-Chief (IPH) stressed the need to submit the implementation report/ reply of pending Vidhan Sabha assurances No. 28/2000, 35/2001, 55/2011 immediately.

**Point No. 19- Status of Tour Programme of SEs/CEs w.e.f. March, 2013 onwards**

All officers were directed to submit their tour programmes to the competent authority regularly and a copy of same must reach the office of Additional Chief Secretary (IPH) **by 10<sup>th</sup> of each month.**

**Point No. 20- Status of Inspection Notes of SEs/CEs**

The Engineer-in-Chief (IPH) asked all concerned to follow the instructions regarding submission of Inspection Reports by 10<sup>th</sup> of next month regularly with waiting for reminder. Instructions have already been issued by the Additional Chief Secretary (IPH) to the Govt. of H.P. Shimla-2 vide letter No.IPH-B (A)-9-3/2011 dated 1.8.2013.

**New items (i) E-samadhan**

The Engineer-in-Chief (IPH) pointed out that there are 13 complaints pending for more than 30 days and required to be attended on priority. The Engineer-in-Chief (IPH) directed all Executive Engineers to attend all pending complaints under e-samadhan immediately.

The meeting ended with a vote of thanks to all present.

**Agenda items for the review meeting/ video Conference of the Department to be held 23rd September, 2013.**

**1. Action Taken Report on minutes of the meeting held on 24.5.2013.**

- **Ensure proper chlorination to avoid outbreak of water borne diseases :**

The chlorination was ensured properly to avoid outbreak of water borne diseases.

- **To ensure completion of on line entries of targeted habitations:**

On line entries of targeted habitations for the year 2013-14 has been completed.

- **Disbanding the existing practice of centralized purchasing of GI. Pipes.**

The committee headed by the CE (D&M) has submitted its report.

**1. Physical /financial achievements up to 31-3-2013.**

The target under all sectors have been fixed by phasing them in the ratio of 20%, 25% , 30 % and 25 % for each quarter. The latest status is to be discussed in detail under agenda item No. 2.

**2. Progress achieved on mapping of villages as per census 2011 on IMIS module.**

District wise differences in IMIS & census 2011 village list downloaded from the alert section format A13 of GOI. Web-site [www.indiawater.gov.in](http://www.indiawater.gov.in) is as under:-

Sr. No.	Name of Distt.	Total No of IMIS village	Total No. of Census 2011 villages	Total No. of Mapped Villages	IMIS villages not in census data (un Mapped villages)	Census villages not mapped to IMIS Villages + new villages in census 2011 not existing in IMIS .	Differences in IMIS & census village list.
2	Chamba	1185	1105	1062	123	115	-80
4	Kangra	3687	3621	3614	73	134	-66
<b>Total:-</b>		<b>4872</b>	<b>4726</b>	<b>4676</b>	<b>196</b>	<b>249</b>	

**3. Progress achieved in closing on going schemes > than 5-10 years old and > 10 years old**

The status of schemes will be discussed under agenda item No. 6.

**4. Online entries on IMIS module on the following format:-**

Action plan for 2013-14 has already been prepared. All SEs/EEs have been directed to ensure online entries by 10<sup>th</sup> of each month in time bond manner.

**5. Physical and financial progress of Shelf of 181 (166) MIS:-**

The detail is to be discussed under agenda item No. 9 (vi)

## 6.Re- imbursement claims filed viz-a-viz sanctioned budget under NABARD:-

Name of Circle	Sanctioned Budget 2013-14				LOC issued upto date				R/ Claims filed upto date	Shortfall as per LOC (Col 10-11)
	D.No.13 (OTSCP)	D.No.-31 (TSP)	D.No.-32 (SCSP)	Total	D.No.-13 (OTSCP)	D.No.31 (TSP)	D.No.-32 (SCCP)	Total		
Chamba	368.00	19.50	275.56	<b>643.56</b>	184.00	13.34	137.78	<b>321.78</b>	314.37	7.41
Nurpur	1301.92	0	393.05	<b>1694.97</b>	677.20	0	196.50	<b>873.70</b>	117.85	755.85
D/sala	1074.80	0	396.25	<b>1471.05</b>	534.89	0	198.12	<b>733.01</b>	431.66	301.35
Reserve	91.00	0	0	<b>91.00</b>	21.75	0	0	<b>21.75</b>	0	21.75
<b>Total:-</b>	<b>2835.72</b>	<b>19.50</b>	<b>1064.86</b>	<b>3900.58</b>	<b>1417.84</b>	<b>13.34</b>	<b>532.40</b>	<b>1950.24</b>	<b>863.88</b>	<b>1086.36</b>

## 7.Status of online entry of completed irrigation schemes on e-iph module of the departmental website hpih.org.

The detail is given in reply of agenda item No. 12.

## 8.Reply of CAG Report 2010-11:-

The point is to be discussed under agenda item No. 17 in detail.

## 9.Status of Vidhan Sabha Assurance upto 2007:-

The point is to be discussed under agenda item No. 20.

## 10. Accelerated Irrigation Benefit Programme (AIBP)

### (a) Major and Medium Irrigation Project:-

- Shahnehar Project: - 70% distribution network tested and commissioned. System deficiency is being rectified. Completion report is being submitted
- MIP Fina Singh: The work is being done as per target sheet submitted.
- MIP Sidhtha: - The execution is in consonance with the target sheet submitted.

(b) **FMP:** Nil

(c) **Command area Development (Shahnehar)(CAD):** Needful done.

## 11. NRDWP

### (i) Habitations:-

The online entries of all these targeted habitations stands completed.

### (ii) Sustainability structure:

This item will be discussed in agenda item No.14

### (iii),(iv) & (v) Lab Tests, FTK Tests & Lab Set up:

This item will be discussed in agenda item No.8 (i) & (iii).

### (vi) Handing over schemes to PRIs

This item will be discussed in agenda item No.8 (iv).

vii) **VWSC & PRI members trained/person trained in use of FTK's**

This item will be discussed in agenda item No.8 (ii).

(viii) **Jalmani Units:** Funds to install 80 units in district Kangra are available. The installation is in progress.

**Proposed Project:-**

S.No.	Name of Project	Remarks
1	MIP SukhaHar	Survey and investigation is under process.
2	FMP Chaunchh Khad.	The scheme is consideration for investment clearance in Planning Commission GOI.
3	Phina Singh (CAD)	Estimate submitted to Director CWC Shimla on 22.7.2013
4.	Sidhatha (CAD)	Estimate amounting to Rs. 1565.40 lacs submitted MOWR, GOI.

**12. Non Starter Projects Identified by NABARD as on 31.03.2013.**

The position of the non starter project identify by NABARD is as per agenda item No. 10(iii)

**13. Details of DPRs pending for clarification from field offices:**

The scheme wise detail is as per agenda item 10 (ii)

**14. Submission of DPRs of MLA Priority for year 2013-14.**

The point will be discussed in agenda item No. 11.

**15 PW Deposits (Works only)**

The latest status is as per agenda item No. 18.

**16 Circle wise / distt. Wise status of formation of Water Users Associations (WUAs) Krishi Vikas Sanghs in IPH Deptt.**



The CE- Dharamsla has informed district wise information is as under:-

Sr.No.	Name of Distt.	Name of circle	Total No. of schemes ( ongoing)	No. of KVS formed ( ongoing)	Remarks.
1.	Kangra	Dharamsala	86	86	
2.		Nurpur	177	139	
3	Chamba	Chamba	209	133	
<b>Total:-</b>			<b>472</b>	<b>358</b>	

**17. Status of 84 schemes where SOP work is completed by HPSEBL.**

Out of 84 Nos. schemes 11 Nos. schemes pertain to Dharamsala zone. The circle wise position is as under:-

S.No.	Circle	No. of schemes	Applied for connection/ released	Yet to be released
1	Nurpur	11	3	8
2	Dharamsala	0	0	0
3.	Chamba	0	0	0
	<b>Total</b>	<b>11</b>	<b>3</b>	<b>8</b>

**18. Proposal for inclusion of new Medium Irrigation Projects (AIBP) and Flood Protection Works (FMP) including in 12<sup>th</sup> five year Plan (2012-17).**

No information received from CE- D/Z.

**19. Action Plan for drought prone areas in the ensuing summer season:-**

Action plan already submitted and now drought period is over.

**Dharamsala Zone****Annexure - 9-A**

<b>Dharam sala</b>	1	C/o FIS Lindu Kuhl in Teh. Dharamshala Distt. Kangra	1	0	0	1	PCR Received	
	2	C/o FIS Sadarpur Kuhl in G.P.Sadarpur in Teh.& Distt. Kangra (H.P.)	0	1	0	1	-DO-	
	3	C/o FIS Sair Kuhl Teh. Dharamshala Distt.KangraH.P.	1	0	0	1	-DO-	
	4	C/o FIS Nagni -Di-Kuhl in G.P. Paddar Tika in Teh.D/Sala Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	5	C/o FIS Gujrul Kuhl in Teh.Dharamshala & Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	6	C/o FIS Noel Kuhl in Tehsil & Distt.Kangra.	1	0	0	1	-DO-	
	7	C/o FIS Nalohian-Di-Kuhl in Tehsil & Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	8	C/o FIS Dundhi Kuhl Teh. Dharamshala Distt.Kangra	1	0	0	1	-DO-	
	9	C/o FIS Lower Chetru Kuhl in Tehsil & Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	10	C/o FIS Dodan Kuhl in Teh. Dharamshala Distt.KangraH.P.	1	0	0	1	-DO-	
	11	C/o FIS Narjuhl Kuhl in Teh.Dharamshala Distt.Kangra	1	0	0	1	-DO-	
	12	C/o FIS Fakiran Kuhl in Teh.Dharamshala Distt.Kangra	1	0	0	1	-DO-	
	13	C/o FIS Upper Chetru Kuhl in Teh. Dharamshala Distt. Kangra	1	0	0	1	-DO-	
	14	C/o FIS Dhana Kuhl in Teh.Dharamshala Distt. Kangra	1	0	0	1	-	PCR Not received
	15	C/o FIS Sab Kuhl in Teh. Dharamshala Distt.KangraH.P	1	0	0	1	PCR Received	
	16	C/o FIS Sarul Kuhl in Teh.Dharamshala Distt. Kangra	0	1	0	1	-	PCR Not received
	17	C/o FIS Fakuhal Kuhl in Teh.Dharamshala Distt.Kangra	1	0	0	1	PCR Received	

18	C/o FIS Badruhal Kuhl in Teh.Palampur Distt.Kangra	1	0	0	1	PCR Received	
19	C/o FIS BhanalaHara Kuhl in Teh.Shahpur Distt.KangraH.P.	1	0	0	1	-	PCR Not received
20	C/o FIS Gajrul Kuhl in Teh.Baijnath Distt.Kangra H.P.	1	0	0	1	PCR Received	
21	C/o FIS Rainki Kuhl in Teh.Baijnath Distt. Kangra H.P.	1	0	0	1	-DO-	
22	C/o FIS Takruhl Kuhl in Teh.Palampur Distt. Kangra	1	0	0	1	-DO-	
23	C/o FIS Simblu Tikka Dohal Kuhl in Teh. Palampur Distt. Kangra	1	0	0	1	-DO-	
24	C/o FIS Nai Kuhl in Teh. Palampur Distt. Kangra HP	0	1	0	1	-DO-	
25	C/o FIS Pemuhall Kuhl in Teh. palampur Distt. Kangra HP	1	0	0	1	-DO-	
26	C/o LIS Kuhan & Dol in Teh. Jaisinghpur Distt.Kangra	0	1	0	1	-	PCR Not received
27	C/o LIS to village Paprola in Teh. Jaisinghpur Distt.Kangra	0	1	0	1	-	PCR Not received
28	C/o LIS to village Jhameter Balakpuri Jaisinghpur Distt. Kangra (H.P.)	1	0	0	1	PCR Received	
29	C/o LIS Chowki (Sierblah Kior) in Distt.Kangra (H.P.)	1	0	0	1	-DO-	
30	C/o FIS Batul Kuhl in tehsil Jaisinghpur Distt.Kangra (H.P.)	0	1	0	1	-	PCR Not received
31	C/o LIS Bag Alampur in tehsil Jaisinghpur Distt.Kangra.	1	0	0	1	PCR Received	
32	C/o FIS Bhatoo Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
33	C/o FIS Dharer Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
34	C/o FIS Solly Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
35	C/o FIS Taras Kuhl in tehsil Jaisinghpur Distt.Kangra	1	0	0	1	-DO-	
36	C/o FIS Kalholi Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	

	37	C/o FIS Deol Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	38	C/o FIS Ropa Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	39	C/o LIS Haloon in tehsil Jaisighpur Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	40	C/o FIS Charnamati Kuhl Langhu and Sakri branch in tehsil Jaisinghpur Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	41	C/o Dhang Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	42	C/o FIS Uttrala Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	43	C/o Jaduhl Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	44	C/o FIS Lower Baijnath Kuhl Ustehar and Nagehar Branch in tehsil Baijnath Distt Kangra (H.P.)	1	0	0	1	-DO-	
	45	C/o FIS Chaloti Kuhl in tehsil Baijnath Distt. Kangra (H.P.)	1	0	0	1	-DO-	
	<b>Total Dharamsal Circle:-</b>		<b>39</b>	<b>6</b>	<b>0</b>	<b>45</b>		
<b>Chamba</b>	1	C/o LIS Sandhara in GP Sudli in Teh.Dalhosi Distt. Chamba (H.P.)	0	1	0	1		
	2	C/o Barla Tambal in Tehsil Bhattiat Distt. Chamba (H.P.)	0	1	0	1		
	3	C/o LIS Lagga Kuthed in Tehsil Bhattiat Distt. Chamba (H.P.)	0	1	0	1		
	4	C/o FIS Hunera in Tehsil Bhattiat Distt. Chamba (H.P.)	0	1	0	1		
	5	C/o FIS Jalood to Dhama in Tehsil Bhattiat Distt. Chamba	1	0	0	1		
	<b>Total Chamba Circle:-</b>		<b>1</b>	<b>4</b>	<b>0</b>	<b>5</b>		
	<b>G. Total of Mandi Zone</b>		<b>40</b>	<b>10</b>	<b>0</b>	<b>50</b>		

## Annexure 10a-i

## Pending PCRs of schemes which stand completed as on 10.09.2013

Tranch	Name of Circle	Sr.N	Name of Schemes	
<b>PCRs Awaited from SEs</b>				
<b>Dharamshala Zone</b>				
RIDF-VIII	Nurpur/Hamir pur	7 1	T/W sasan & Toru	
RIDF-X	Chamba	7 2	FIS Anchala Kuhl	100% completed PCR is being returned on 25.9.2010
RIDF-XI	Nurpur	7 3	LWSS to Vill Bari Kandhori	100% completed & PCR awaited as on 31.3.12
RIDF-XI	Nurpur	7 4	LWSS Ghoran	100% completed & PCR awaited as on 31.3.12
RIDF-XI	Nurpur	7 5	Aug of WSS Tappa Chin	100% completed & PCR awaited as on 31.3.12
RIDF-XI	Nurpur	7 6	LWSS to group of vill Tokki Chhanni Beli	PCR awaited 30.9.2012
RIDF-XI	Nurpur	7 7	5 No T/Well in Gangth Constituency	PCR awaited 30.9.2012
RIDF-XI	Nurpur	7 8	5 No T/W in Nurpur area	PCR returned on 25.7.2013 due to non submission KVS with PCR
RIDF-XII	Nurpur	7 9	LIS Nera Balera	PCR returned on 07.08.2013 due to non submission KVS with PCR
RIDF-XII	Chamba	8 10	WSS Kianthly to Bhalod	PCR awaited on 30.6.2013
RIDF-XIII	N/pur	8 11	FPW Milwan	100% completed & PCR awaited as on 31.3.12
RIDF-XIII	D/Shala	8 12	LIS Kandera Leora & Balh Bhurian	100 % completed & PCR returned on 25.7.2013 due to non submission of KVS
RIDF-XIV	Chamba	8 13	FIS Tikra (Tikri)	100% completed & PCR awaited as on 31.3.12



**PENDING PCRS OF CLOSED TRANCHES SCHEMES WHICH ARE YET TO COMPLETE as on 10.9.13**

S.No.	DESCRIPTION OF PROGRAM AS RIDF & PIC- No	S.No.	NAME OF PROJECT/ SCHEME SANCTIONED	Consty .	Distt.	Date of sanction of project	Balance cost sanctioned	Cost of project NABARD assistance	State share	Expdt. Incurred up to 30.08.13	Amount released by NABARD i/c advance up to 10.09.13	<b>GAP BETWEEN BAL.CO ST &amp; EXPD INCURRED (Col.7-10)</b>	%age of financial expenditure incurred	<b>%age of Physical Progress of work completed as on 30.6.13</b>
1	2		3	4	5	6	7	8	9	10	11	12	12	13

**Nurpur Circle**

IX(MIS)	1	15 Nos T/Well in Guler area	Guler	Kangra	2/04	495	470	24.7	234	249.8	261	47	15% completed
X(MIS)	2	10 Nos T/Wells Gangth area ( Harijan Basti)	Gangth	Kangra	31.8.04	283	255	28.3	255	239.3	28.28	90	25% Completed
X(MIS)	3	9No Twells in Chalwara Samkar	Jawali	Kangra	8.2.05	266	252	13.3	210	215.7	55.45	79	25% Completed

XI(MIS)	4	3 No T/W Barot Jhumb	Jawali	Kangra	30.8.05	114	108	5.69	114	108.1	0	100	95% work complete d
XI(MIS)	5	6 No T/W Gangth new	Gangth	Kangra	30.8.05	232	220	11.6	232.1	220.46		100	95% work complete d
XI(MIS)	6	8 No T/W Indoura area	Gangth	Kangra	13.10.05	283	269	14.2	283	268.8		100	95% work complete d



## Annexure 10 C

S.N o.	DESCRIPTION OF PROGRAM AS RIDF & PIC- No	S.No	NAME OF PROJECT/ SCHEME SANCTIONED	Consty.	Distt.	Date of sanction of project	Balance cost sanctioned	Cost of project NABARD assistance	State share	Expdt. Incurred up to 30.08.13	Amount released by NABARD i/c advance up to 10.09.13	GAP BETWEEN BAL.CO ST & EXPD INCURRED (Col.7-10)	%age of financial expenditure incurred	%age of Physical Progress of work completed as on 30.6.13
1	2		3	4	5	6	7	8	9	10	11	12	12	13
			<b>Chamba</b>											
	<b>RIDF-XIV(WSS)</b>	1	Aug WSS Chakki	Bhatiyat	Chamba	12/08	27.65	24.89	2.76	8.15	7.34	19.5	29	60% work completed
	<b>RIDF-XVI (MIS)</b>	2	FIS Samote	Bhatiyat	Chamba	02.09.2010	80.10	76.10	4.00	18.81	35.3	61.29	23	
	<b>RIDF-XVI (MIS)</b>	3	FIS Lower Samot in tehsil Bhatiyat	Bhatiyat	Chamba	02.09.2010	80.80	76.76	4.04	21.68	37.5	59.12	27	The Partly work awarded to the contractor
	<b>RIDF-XVI (MIS)</b>	4	FIS Gutta Siya and village Banoon from Andralagran	Bharmaur	Chamba	31.1.2011	61.64	58.56	3.08	15.00	27.5	46.64	24	Tender re-awarded to the another contracto

			and Khoda Nallah in GP Holi.											r
	<b>RIDF-XVI (WSS)</b>	5	Aug WSS Banooni Awan in GP Khari Awan and Hobber in tehsil Bhatiyat	Bhatiyat	Chamba	24.6.2010	89.59	80.63	8.96	10.48	30.8	79.11	12	work in progress
	<b>RIDF-XVII (MIS)</b>	6	Imp. of FIS Tiaryi in GP Kuthed Tehsil Bharmour.	Bharmaur	Chamba	5.12.11	101.66	96.58	5.08	<b>15.00</b>	<b>38.94</b>	86.66	15	Tender being called
	<b>RIDF-XVII (MIS)</b>	7	C/o LIS Sungal in GP Sungal Tehsil Chamba	Chamba	Chamba	5.12.11	144.88	137.64	7.24	<b>9.79</b>	<b>47.8</b>	135.09	7	T/S accorded
	<b>RIDF-XVII (WSS)</b>	8	Aug of all drought effected WSSs in GP Uteep, Bat, Luddu and Belly from ghrosan Nallah	Chamba	Chamba	18.7.2011	1280.4	1152	128.03	594.1	720	686.3	46	Work in progress
			<b>Nurpur</b>											
	<b>RIDF-XV(MIS)</b>	1	C/O 45 No. T/wells in Fatehpur Area Tehsil Jawali	Jawali	Kangra	3.2.10	2487.9	2364	124.40	1213	1723	1275.2	49	60% work completed

	<b>RIDF-XVI (MIS)</b>	2	8 No T/Wells in Nurpur area	Nurpur	Kangra	31.1.2011	400.77	380.73	20.04	191.1	241	209.7	48	25% work completed
	<b>RIDF-XVII (MIS)</b>	3	C/o 10 Nos T/Wells in Nurpur area in Tehsil Nurpur	Nurpur	Kangra	20.4.12	543.66	<b>516.48</b>	<b>27.18</b>	<b>8.38</b>	<b>160.5</b>	535.28	2	work in progress
	<b>RIDF-XVII (MIS)</b>	4	Rem. of source of lift irrigation scheme Jangal in Tehsil Jawali	Guler	Kangra	20.4.12	31.09	<b>29.54</b>	<b>1.55</b>	<b>3.56</b>	<b>11.23</b>	27.53	11	work in progress
	<b>RIDF-XVII (MIS)</b>	5	Rem. of LIS Kuther in Tehsil Jawali	Guler	Kangra	20.4.12	34.33	<b>32.61</b>	<b>1.72</b>	<b>2.81</b>	<b>11.65</b>	31.52	8	work in progress
	<b>RIDF-XVII (MIS)</b>	6	Re-Construction of Tube Well No. 16,64,89,66 & 18 in Tehsil Indora	Gangath	Kangra	20.4.12	222.99	211.8	11.15	70.52	110.43	152.47	32	53 % work completed
	<b>RIDF-XVII (MIS)</b>	7	C/o 5 No left out Tube Wells in Gangath Constituency in Tehsil Indora.	Gangath	Kangra	20.4.12	299.9	284.9	14.99	75.9	135.95	224	25	Work in progress

	<b>RIDF-XVII (MIS)</b>	8	C/o 11 No. Tube Wells in Gangath area in Tehsil Indora	Gangath	Kangra	20.4.12	617.73	586.8	30.89	101	243.20	516.76	16	Work in progress
	<b>RIDF-XVII (WSS)</b>	9	Aug. of LWSS Nagrota Surian Tehsil Jawali	Guler	Kangra	28.9.2011	264.15	237.74	26.41	82.47	123.28	181.68	31	Work in progress
	<b>RIDF-XVII (WSS)</b>	10	Aug. of Source for Prov. LWSS Dah Kulara in Tehsil Indora	Gangath	Kangra	5.12.11	99.56	89.60	9.96	46.47	56.15	53.09	47	30% work completed
	<b>RIDF-XVII (WSS)</b>	11	Rem. of LWSS Chak Nanglian in Tehsil Indora	Gangath	Kangra	20.4.12	67.26	60.53	6.73	20.31	31	46.95	30	Work in progress
	<b>RIDF-XVII (WSS)</b>	12	Aug. of WSS LWSS Gangath rapper in Tehsil Nurpur	Gangath	Kangra	20.4.12	127.05	114.35	12.70	26.2	50.8	100.85	21	Work in progress
			<b>Dharamshala</b>											
	<b>RIDF-XIII</b>	1	C/O Badruhal Kuhl in Teh Palampur	Rajgir	Kangra	17.3.08	146.28	139	7.31	39.38	37.4	106.9	27	100 % work completed & PCR submitted on

														<b>13.3.20 13</b>
	<b>RIDF-XIII</b>	2	10 No. TW ( 6 NO. TW ) in Nagrota	Nagrota Bagwan	Kangra	17.3.08	116.54	110.7	5.83	31.67	30.1	84.87	27	70 % work completed, The work on 4 No T/W awarded & another 3 No T/Well found yield discharge
	<b>RIDF-XVI (MIS)</b>	3	FIS Daroh Devi from Dhakhhal Khad in tehsil Palampur	Sulah	Kangra	02.09.2010	35.72	33.93	1.79	6.97	14.8	28.75	20	25% work completed
	<b>RIDF-XVI (MIS)</b>	4	LIS to vill Kuhan and Dol in tehsil Jaisinghpur	Thural	Kangra	02.09.2010	177.59	168.71	8.88	45.18	80.4	132.41	25	75% work completed
	<b>RIDF-XVI (MIS)</b>	5	LIS Sanhoon and adjoining village in GP Sanhoon	Thural	Kangra	31.1.2011	115.62	109.84	5.78	29.5	52.6	86.12	26	60% work completed

	<b>RIDF-XVI (MIS)</b>	6	Imp. of FIS Masandkar Kuhal in GP Mamta	N/Bagwan	Kangra	02.09.2010	96.11	91.30	4.81	17.18	38.8	78.93	18	30% work completed
	<b>RIDF-XVI (WSS)</b>	7	Imp.& Aug of source level LWSS Jharet Rajhoon & LWSS Kiarwan from Neugal Khad tehsil Palampur Distt Kangra.	Sulh	Kangra	31.3.2011	706.91	636.2	70.69	343.6	407	363.35	49	20% work completed
	<b>RIDF-XVII (MIS)</b>	8	FIS Kandul Kuhal in GP Serathana Patialkar in tehsil Kangra	Nagrota Bagwan	Kangra	18.7.2011	293.9	279.2	14.69	17.31	95.3	276.59	6	40% work completed
	<b>RIDF-XVII (MIS)</b>	9	Imp. and Aug. of LIS Massal in Tehsil Kangra	Nagrota Bagwan	Kangra	5.12.11	57.25	54.39	2.86	19.15	29.1	38.1	33	20% work completed
	<b>RIDF-XVII (MIS)</b>	10	Rem of Fatehchand Kuhal and Up to RD 8700 to 12000 m phase-II	Palampur	Kangra	18.7.2011	64.47	61.25	3.22	33.45	33.3	31.02	52	50% work completed
	<b>RIDF-XVII (MIS)</b>	11	FIS Jiyaul Kuhl in Tehsil Palampur	Palampur	Kangra	20.4.12	78.75	74.81	3.94	0.64	22.87	78.11	1	10% work completed

	<b>RIDF-XVII (MIS)</b>	12	FIS Chharuhal Chathami Kuhl	Rajgir	Kangra	18.7.2011	54.43	51.71	2.72	21.73	30	32.7	40	50 % work completed
	<b>RIDF-XVII (MIS)</b>	13	C/o T/well for providing irrigaion facility to village Patti Dohal Chandropa in Tehsil Palampur	Rajgir	Kangra	5.12.11	31.62	30.04	1.58	12.96	17.6	18.66	41	15 % work completed
	<b>RIDF-XVII (MIS)</b>	14	Renovation of flow irrigation scheme Pandtuhall kuhl from Awa Khad in Tehsil Palampur	Rajgir	Kangra	5.12.11	246.85	234.5	12.34	93.71	133	153.14	38	45 % work completed
	<b>RIDF-XVII (MIS)</b>	15	LIS Har Talwar & Soulbaner	Thural	Kangra	18.7.2011	205.96	195.7	10.3	64.00	101.26	141.96	31	75 % work completed
	<b>RIDF-XVII (MIS)</b>	16	Imp. of LIS Tarsue in Tehsil Kangra	Kangra	Kangra	20.4.12	41.92	39.82	2.1	2.00	13.28	39.92	5	10% work completed
	<b>RIDF-XVII (WSS)</b>	17	Repl. Of old distribution system & provision of sector lines Sector tanks for WSS	Palampur	Kangra	18.7.2011	77.24	69.52	7.72	31.36	40.6	45.88	41	<b>100 % completed &amp; PCR submitted on 12.4.20</b>

			Dadh											<b>13</b>
	<b>RIDF-XVII (WSS)</b>	18	Prov. Seprate LWSS to village Marhoon and adjoing villages from tube Well at village Jadwan in tehsil Plampur	Sullah	Kangra	18.7.2011	40.86	36.77	4.09	14.69	20.3	26.17	36	10 % work completed
	<b>RIDF-XVII (WSS)</b>	19	Prov. WSS to Group of Village Garla Dai, Garla Sarkari etc. and surrounding village with installation of tubewell in tehsil Palampur.	Sullah	Kangra	28.9.2011	91.45	82.31	9.14	32.54	45.2	58.91	36	50 % work completed
	<b>RIDF-XVII (WSS)</b>	20	Prov. LWSS to village Upper and Lower Chetru, Saragani & adjoing village	Dharamshala	Kangra	18.7.2011	70.46	63.41	7.05	17.09	29.8	53.37	24	40 % work completed



	<b>RIDF-XVII (WSS)</b>	21	Seperate WSS to village Kabol, Malanu, Kandog & adjoining villages in GP Khawa & kandi in Tehsil Baroh.	Nagrota Bagwan	Kangra	5.12.11	88.73	79.86	8.87	27.81	41.5	60.92	31	30 % work completed
	<b>RIDF-XVII (WSS)</b>	22	Prov. WSS to Village Balol & Chadrot area in GP Balol & Chandrot in Tehsil Baroh	Nagrota Bagwan	Kangra	20.4.12	75.05	67.55	7.50	11.98	27.8	63.07	16	10 % work completed
	<b>RIDF-XVII (WSS)</b>	23	Aug. of WSS Chobin, Chaiara & Adjoining Village by Prov. Lift in Tehsil Baijnath	Baijnath	Kangra	5.12.11	137.53	123.78	13.75	19.05	49.1	118.48	14	40 % work completed
	<b>RIDF-XVII (WSS)</b>	24	Prov. WSS to Village Sunpur, Mandhol, Khalenu and adjoining area.	Baijnath	Kangra	5.12.11	153.53	138.18	15.35	16.86	52.1	136.67	11	40 % work completed

	<b>RIDF-XVII (WSS)</b>	25	Prov. Seperate WSS to Village Dulari and Nagol in Tehsil Harchakian	Shahpur	Kangra	20.4.12	52.84	47.56	5.28	3.82	16.7	49.02	7	5% work completed
		26	Imp. of FIS Dehrian, Kohala, sanoun & Mandal Mashehar in tehsil Kangra	Kangra	Kangra	10.7.2012	273.91	260.21	13.70	3.00	80.1			A/A & E/S accorded
	<b>RIDF-XVIII (MIS)</b>	27	Rem of FIS Rehlu Kulh in Tehsil Shahpur	Shahpur	Kangra	12.12.12	152.14	144.53	7.61	17.5	55			A/A & E/S accorded
	<b>RIDF-XVIII (WSS)</b>	28	Prov. Seperate WSS to G/O Vill Kachhairi, Lalehar &	Kangra	Kangra	19.9.2012	88.11	79.3	8.81	4.78	26.37			Work in progress
	<b>RIDF-XVIII (WSS)</b>	29	Aug. & Imp. of WSS Sidhpur & Sidhpur Sarkari in tehsil Palampur	Palampur	Kangra	19.9.2012	48.34	43.51	4.83	8.80	17.81			Work in progress

