

URGENT

HIMACHAL PRADESH
IRRIGATION & PH DEPARTMENT

No.IPH-PH-CEs review meeting/2013- 4707-35 Dated:- 6-3-13

To

All Chief Engineers,
Under IPH Department H.P.

All Superintending Engineers,
Under IPH Department H.P.


Subject:-

Minutes of the meeting with the Chief Engineers held at
Jal Bhawan Shimla-9 on 22.03.2013.

Enclosed herewith a copy of minutes of the meeting held on 22.2.2013 under the Chairmanship of Principal Secretary (IPH), which are e-mailed on respective address also for taking further necessary action.

You are requested, to look into the matter personally and send point wise action taken report to this office at the earliest.


Encl:- As above.


Engineer-in-Chief,
I&PH Deptt., Shimla-1

Copy forwarded to:-

1. The Principal Secretary (I&PH) to the Govt. of HP. Shimla-2 for information please.
2. The Director (WSSO) CCDU Shimla-1 for information and necessary action.
3. The Superintending Engineer (P&I) I & II for information and necessary action.
4. The Executive Engineer (SP) HQ Shimla-1 for information and necessary action.
5. The Registrar (I&PH) HQ Shimla-1 for information and necessary action.
6. The Joint Controller (CTR) HQ Shimla-1 for information and necessary action.
7. The Assistant Controller (Budget) for information and necessary action.
8. The Supdt. (Vigilance) for information and necessary action.
9. The Superintendent (IFC) for information and necessary action.

Encl:- As above.


Engineer-in-Chief,
I&PH Deptt., Shimla-1

**Minutes of the meeting with the Chief Engineers held at
Jal Bhawan Shimla on 22.3.2013.**

.....

A meeting was taken by Principal Secretary (IPH) on 22.03.2013 to review the functioning of the IPH department. List of officers present in the meeting is at Annexure 'A'.

Initiating the discussion, E-in-C (IPH) welcomed all the participants to the meeting . He emphasized the need for timely completion of projects so that re-imburement could be obtained in time from the Central Government under AIBP. E-in-C in particular referred to the Shah Nahar Project operationalisation of which was being repeatedly extended. He urged for higher supervision by the Chief Engineers over projects/ schemes under implementation in their zones.

Principal Secretary (IPH) thanked all officers for coming to the meeting at relatively short notice. He emphasized that the public perception of the department must change from an infrastructure department to a service department. He re-iterated that there would be accountability viz. good work would be incentivized & poor performance would be punished. He said that under all programmes & also house keeping activities annual target would be prescribed. These would be monitored on a monthly basis. Chief Engineers would be expected to further allocate these targets to circles and divisions.

Thereafter, the agenda was take up for discussion.

1. Physical & financial achievements upto 31.1.2013.

It was noted that the performance of the following circles was lagging in the ticked sections:-

Circle	RWS	Hand Pump	Minor Irrig.	M & M Irrig.	Flood Control
Dharamsala	-	-	-	-	✓
Nurpur	✓	-	✓	-	-
Chamba	✓	✓	✓	-	-
Fatehpur	-	-	-	✓	-
Hamirpur	-	-	✓	-	-
Bilaspur	✓	-	✓	-	-
Una	✓	✓	-	-	✓
Sundernagar	-	✓	-	✓	-

Kullu	-	✓	✓	-	-
Shimla-9	✓	✓	✓	-	-
Nahan	✓	✓	✓	-	✓
Rohroo	✓	✓	✓	-	✓
Reckong Peo	-	✓	-	-	-

The performance of Fatehpur, Chamba, Una, Shimla, Nahan & Rohru Circles needed to be improved significantly. The general explanation was that physical progress was much better but data entry into IMIS had not been done. Chief Engineer (DZ) pointed out that many works in Chamba were held up as meeting of SLSSC had not been convened. It was decided that meeting of the SLSSC would be convened immediately. However, Chief Engineer (D/Z) would immediately initiate proper action including floating of tenders.

i) Urban Water Supply:-

The Principal Secretary (IPH) pointed out that expenditure under Urban Water Supply sector is low & desired to make all out efforts to utilize the funds.

ii) Hand Pumps:-

It was desired to identify the sites for installation of hand pumps in water scarcity areas which are not connected with roads in consultation with the Senior Technical Assistant's deployed in Circle offices and the details should reach this office by 10th March, 2013.

iii) Major & Medium Irrigation Projects:-

The Engineer-in-Chief(IPH) pointed out that the Major & Medium Irrigation Projects Shahnehar, Sidhatha & Balh Valley (Left Bank) have not been completed as per targetted dates & the completion of these projects is being extended time & again which reflects poorly on the department . The Chief Engineer (DZ) informed that Shahnehar project will be commissioned by 31.3.2013. The Pr. Secretary (IPH) directed to deposit the amount with the Railway Authorities immediately on account of railway crossing of MIP Sidhata. It was also desired to send the progress report of Shahnehar and Sidhata Irrigation projects regularly every 10 days through e-mail alongwith photographs. It was further desired that the proceedings of all meetings to review the progress of Changer Project in Bilaspur District Chaired by CE (HZ) may

be submitted to the Principal Secretary (IPH) immediately. The Chief Engineer (DZ) pointed out that the work of Finna Singh Project has been held up for want of forest clearance & he was requested to send the status of forest clearance case to Superintending Engineer (P&I) II by 8th March so that issue is flagged in the Committee chaired by Principal Secretary (Forests).

2. Progress achieved on mapping of villages on IMIS module to census 2011.

Principal Secretary (IPH) directed the concerned CEs to ensure completion of remaining online entries in a time bound manner. The Superintending Engineer (P&I)I was asked to supply the division wise list of un-mapped villages to the concerned CEs/SEs immediately & this work should be completed by 31st March, 2013.

3. Progress achieved in closing on-going schemes more than 5 years to 10 years old & more than 10 years old .

The matter was discussed in detail & Principal Secretary (IPH) desired to complete/close on going schemes immediately especially 214 schemes which are more than 10 years old.

4. Division-wise detail of Bank particulars for CPSMS on required format (consolidated at Circle level).

The Superintending Engineer (P&I)-I informed that Bank particulars for CPSMS of 7 EEs have been received & the CEs were directed to ask all other EEs to send the particulars for CPSMS by 28th Feb., 2013 .

5 & 6. Online entries on IMIS module on the following format:

The position of online entries on IMIS module on the all prescribed formats was reviewed and Principal Secretary expressed his dis-satisfaction on the progress made in this regard. All the CEs were directed to personally ensure completion of all online entries by 10th of each month. in time bound manner . The Chief Engineers pointed out that there is shortage of staff / trained data entry operators in some divisions. The Engineer-in-Chief advised the CEs to outsource data entry operators from DOEACC (Now NIELT) as per requirement of Divisions and Circles & make all pending on line entries by 10th March, 2013.

The Principal Secretary (IPH) expressed his concern at the delay in strengthening of existing laboratories and setting up of new sub divisional laboratories. It was, therefore,

decided to call centralized quotations for laboratory equipment yet to be procured, in order to expedite the process and ensure uniform rates. The supply orders would however, be placed by the respective offices.

The Principal Secretary (IPH) asked all CEs to ensure coverage of 211 targeted schools as per Hon'ble Supreme Court orders & also to indicate achievement online. The Superintending Engineer (P&I)I was also directed to make master on line entry of all 211 targeted schools.

7. Presentation of AAP 2013-14 (District-wise only) in soft copies. The consolidated details be brought district wise by CEs under their respective zones.

All CEs were directed to submit Annual Action Plan 2013-14 of remaining divisions & also to submit additions/ modifications, if any, in the Annual Action Plan already submitted by 28th Feb., 2013 failing which the information already received will be treated as final.

8. Physical & financial progress of Shelf of 181 MIS.

The item was discussed in detail & it was observed that the physical as well as financial progress of shelf of 181 MIS is not upto the mark. As this shelf is required to be closed by 31st March, 2013, it was therefore, desired to submit expenditure return ending 28.2.2013 by 15th March, 2013 so as to process case for release of 2nd installment.

9. Re-imburement claims filed viz-a-viz sanctioned budget under NABARD .

The Superintending Engineer (P&I)II pointed out that there is a gap between loan sanctioned & expenditure incurred under NABARD . The CEs informed that there is minor gap in the budget & expenditure incurred now but this amount will be reflected in the expenditure return of Feb., 2013. The Principal Secretary (IPH) directed the CEs to submit reimbursement claims & to make efforts to complete the schemes under RIDF-XII by 31.3.2013, the work-wise surrender if any, may be intimated to P&I-II unit immediately.

10. Status of online entry of completed irrigation schemes under the e-iph module of the departmental website hpiph.org and data of completed irrigation schemes upto March 2012.

The Superintending Engineer (P&I)II pointed that entries of completed irrigation schemes as uploaded on departmental website are not matching with the detail of schemes shown in the hard copies supplied to this office. It was decided to complete the entries upto 31st March, 2013 and ensure that data shown in the hard copy and the detail given on the website are similar.

11. **Reply of CAG Report 2010-11 (Civil, Revenue and Mandi District) and latest status of**

The Engineer-in-Chief pointed out that there are so many pending PAC Paras for want of revised A/A & E/S and T/S. The Principal Secretary (IPH) directed all the S.Es to prepare necessary estimates for revised sanctions so that the pending PAC Paras could be got settled. The Principal Secretary (IPH) further desired to convene a separate meeting of Superintending Engineers to review the position of pending replies of ATR's- 214, 265, 225 & 223 and FATR-161.

12. **Status of Vidhan Sabha Assurances upto 2007.**

The Principal Secretary (I&PH) stressed the need to submit the implementation report/ reply of all pending Vidhan Sabha assurances immediately. It was decided that reply to following pending Vidhan Sabha assurances upto the year 2007 be submitted by 5th March, 2013 to the Head office & further to the Govt. by 15th March, 2013.

क्र० सं	वृत्त का नाम	अनुभाग	आ० सं०	विषय
1	Bilaspur	W-2 PH	2/1999	धुमारवीं पंचायत जिला बिलासपुर में मल निकासी योजना को पूरा करने बारे।
2	Nahan	IFC	21/2000	दपड माजरी उठाऊ सिंचाई योजना।
3	Una	W-4 PH	4/2003	कुटलैहड निर्वाचन क्षेत्र की जनता की विकट पेयजल समस्या के समाधान हेतु ऊठाउ पेयजल योजना के निर्माण करने बारे।
4	Hamirpur	IFC	3/2004	राज्य के लिए जल निति का निर्धारण एवं पुरानी ग्रविटी की पेयजल योजनाओं के सम्बन्धन बारे।
5	Nahan	IFC	10/2005	उठाऊ पेयजल योजना टिककरी खाली वाला तथा पेयजल योजना कोहू।
6	Hamirpur	SP	12/2005	Calling of Tenders by the Xen's in the IPH.
7	Shimla-9	W-5 PH	27/2005	Lift Drinking Water Supply Scheme in Theog Constituency.
8	Hamirpur	IFC	35/2005	हिमाचल प्रदेश में जल संरक्षण कार्यक्रम।
9	Shimla-3	V.O	12/2006	उठाऊ पेयजल उपलब्ध करवाने बारे।
10	Nahan	W-5 PH	22/2006	रेणुका निर्माणाधीन पेयजल सिंचाई योजनाएं।
11	Shimla-3	V.O	23/2006	सोहल द्राभला पम्प हाऊस सडक निर्माण (उठाऊ पेयजल योजनाएं शिमला) में अनियमिताएं।
12	All Circle	Registrar	24/2006	Vacancies of Pumps Operator in the State.
13	Kullu	IFC	1/2007	बंजार विधान सभा क्षेत्र के अर्न्तगत कूहल का निर्माण।
14	All SE's	IFC	13/2007	प्रदेश में बन्द उठाऊ सिंचाई योजनाओं।
15	Rohroo	IFC	15/2007	जुब्बल कोटखाई निर्वाचन क्षेत्र में नदी नालों पर चैक-डैम लगाने बारे।
16	Shimla-3	SP	21/2007	सिंचाई एवं जन-स्वास्थ्य विभाग में खराब पडी मशीनों को बदलने व रख-रखाव हेतु नीति।

The meeting ended with a vote of thanks to all present.

Annexure 'A'

LIST OF PARTICIPANTS

- | | | |
|-----|-------------------|--------------------------|
| 1. | Dr. S.K. Kapta, | Special Secretary (IPH) |
| 2. | Er.R.K.Sharma, | Engineer-in-Chief |
| 3. | Er.M.S.Kanwar | Chief Engineer, (S/Z) |
| 4. | Er. R.P. Tandon | Chief Engineer, (D&M). |
| 4. | Er.Parvez Akhtar | Chief Engineer, (D/Z) |
| 5. | Er.R.K.Kanwar, | Chief Engineer (HZ) |
| 6. | Er.K.K.Gupta | S.E. (Works) |
| 7. | Er. A.K. Vaidya | S.E. P&I-II |
| 8. | Er. Rajesh Balshi | S.E.P&I-I |
| 9. | Er. Suman Vikrant | S.E. IPH Circle Shimla-9 |
| 10. | Er. P.V Vaidya | S.E. (D) Mandi. |
| 11. | Sh. M.M. Jassal | SO (IPH)-B |
| 12. | Sh. H.P. Goswami | Joint Controller (F&A) |