

INSPECTION NOTE RECORDED ON 09/05/2015 BY Er. R.K. KANWAR, ENGINEER-IN-CHIEF, IPH DEPARTMENT SHIMLA IN RESPECT OF IMPROVEMENT OF WSS DHARAMSHALA TOWN.

The works being executed for Improvement of WSS Dharamshala Town was inspected on 09/05/2015 with Er. Anil Bahri, Chief Engineer (DZ) IPH department, Er. Deepak Garg , Executive Engineer, IPH Division Dharamshala, Er. Rajesh Mongra, Assistant Engineer, IPH Sub-Division Dharamshala and Junior Engineer concerned.

The Administrative approval & Expenditure sanction for this scheme has been accorded by the Principal Secretary (IPH) to Government of Himachal Pradesh letter No-IPH-B(F)5-5/2011 dated:-01-03-2013 amounting to Rs.20.85 Crore only. The scheme has also been approved under UIDSSMT amounting to Rs.29.74 Crore only and **Rs.13.38 Crore** has been released by the Government of India till date. As per scope of work MSERW pipe duly galvanized of 200mm dia for Gravity main in a total length of 13120 meter is to be laid at site from Gajeu Khud to Water treatment Plant. The pipe has been proposed to be laid with Butt welded Joints & flanged joints. Out of Total length of 13120 meters 12225 meters pipe has been laid at site. MSREW Pipe 200mm dia from Bathu Khad to WTP at Naddi has been laid in a length of 3600 mtrs. out of 4200 mtrs. Gravity main from WTP to storage tank near IPH Division has been laid in entire length of 4900 mtrs.

As per approved scope of work 2No's Water Treatment Plant at Naddi (4.70 MLD Capacity) and Dhar (4.40MLD