

Issues discussed in weekly review meeting of IPH Department held on 27th June, 2018

Sr. No.	Issue(s)	Date of institution	Decision/Action/ Status	Committed Date	Action by
1.	<p>1. Quality and Quantity of Water in Shimla and Solan.</p>	Feb. 17 th	<p>Now a Pilot would be undertaken by GSWSSC for Shimla. UV technique has been approved by Technical Committee. GSWSSC would also undertake the project for Solan also and estimate may be framed only UV portion..</p> <p>(i)Tender process may be initiated, however, in case the result of pilot could not be proved best, the tenders should not be opened.</p> <p>(ii)A comprehensive tender for O&M for five years be made with the provision huge penalty for negligence.</p> <p>(iii)Further, provision of training to IPH Staff for future operation may be made.</p> <p>(iv)equalize sampling may be introduced and make protocol for week.</p>		GSWSSC
2	<p><u>STPs in the State</u></p> <p>It has been decided:</p> <p>1. A proposal/concept note for upgradation of all 49 STPs after examining various components with justification be referred to DEA for funding within one month.</p> <p>2. Report on latest status of STPs in Mandi</p>	Feb. 17 th	<p>1. IPH Department sent a proposal for modified EPC & O&M (70% upfront payment) but the proposal needs to be segregated in year-wise funds requirement both capital and</p>	Next weekly	1.EinC

	<p>and Shimla be brought on every weekly meeting.</p> <p>3. A proposal of cluster of 5-7 STPs in small towns on PPP mode where there is no STP be referred.</p> <p>4. <u>Proposal of 24x7 Drinking of water supply on PPPmode.</u></p>	<p>O&M etc. and funds sources and the proposal is required to be submitted on Revised PPR. Thereafter, the proposal would be referred to Planning Department to place the matter before the Committee constituted for the purpose (EAP).</p> <p>2. (i) Reports of various STPs have not been found within permissible limit by HPPCB and they sought the prosecution sanction for lodging criminal against the IPH Officers handling these STPs especially GSWSSC Shimla , MC Shimla. Reply from GSWSSC would be taken on this.</p> <p><u>(ii) Reports are being updated by the Divisions.</u></p> <p>(iii) There are some issues with PCB which may be sorted in meeting to be convened shortly to which agenda would be prepared by GSWSSC.</p> <p>(iv) 3rd party inspection may be introduced, however, special attention of IPH Officers/Divisions is needed on this issue. Some NABL accredited Laboratory may be identified.</p> <p>(v) Random joint sampling weekly protocol may be introduced. At least one sample from each Zone be taken in a month.</p>	<p>EinC(D&M)</p> <p>SE,GSWSSC</p> <p>3&4: CE(S/Z) SE(P&I-I)</p>
--	--	--	--

			<p>(vi)SE, P&I-I would compile and compare the results and will give report to State Govt.</p> <p>(vii)Results of the Joint sampling held on 22-05-2018 for Shimla would be sent through SMS by GSSSSC.</p> <p>3&4:</p> <p>(i)Consultant has submitted the preliminary report for Baddi Water Supply. One month more time will be taken by him after survey. On STP proposal, the negotiations are being done by HPIDB with L-2.It may be checked from Shri Kapil, CGM, AIDB.</p> <p>(ii)A presentation is being held today at Baddi and Er. Suman Vikrant, CE(S/Z)and SE, P&I-I Shri Sanjeev Kaul is attending. They shall ensure that any suggestion or changes required would be indicated to Consultant today itself. An updated status note/ proceedings will be drawn.</p> <p>(iii)Feedback would be taken from Er. Sanjeev Kaul, SE.</p>		
--	--	--	---	--	--

3.Foculs on Special Projects (CSS/EAP)	23-05-2018
---	-------------------

Projects:

Sr. No.	Name of project	Posed to	Status		
1.	Water Conservation Project of Rs. Rs.4751.24 (1 st Phase 708.97 crore	Ministry of Water Resources for EAP	Sought by DEA on revised PPR. Shri J.P. Mishra , Adviser be liaised . Pending for DSC.	(i) Next meeting would be held by JS, MoWR on 28-06-2018 which would be attended by EinC .Shri Nainder Saini , SE (Liaison Officer) to follow the proposal thereafter. Weekly (bullet-points) status be given by him and with whom interaction is required. (ii)The proposal may be taken up for 32 instead of 26.	EinC & Sh. N.M.Saini would follow
2.	Solar Automation of Tube wells Rs. 693.42 lakh	Will be posed to MNRE	Received back from Planning Department.	Matter has been taken up with HIMURJA for ascertaining the scheme of MNRE. EinC would ascertain exact contents /guidelines from MNRE as the office is with in same complex which will follow thereafter by Sh. Saini. However, the proposal has been referred to Planning.	EinC & Sh. N.M.Saini would follow
3.	Remodeling/rejuvenation of old WSSs amounting Rs.798.19 crore	Sent to MoDWS under EAP.	MoDWS Shri Ashok Jain, Adviser be contacted. DSC received.	The proposal has been approved, however, way forward may be sought from DEA.	EinC/Shri Saini
4.	Proposal of RWSSs BRICKS(NDB)Rs .3330.00 crore	Phasing out the proposal	With NDB Consultant	(i)3 Nos. as indicated by Hon'ble CM is yet to be appraised which essentially be appraised in next few days. (ii) Way forward for loan negotiation be sought from NDB.	EinC
5.	STPs of five and	AFD	AFD	AFD Mission has visited Shimla and assured to give Aid Memorai	SE P&I-I

	augmentation of WSS to Manali			which will be responded by us. May follow.	
6.	Barchhawar to Jahu (Seer Khad-II (Rs. 160.47 crore)	FMP	MoWR	TAC approval has been met. Investment clearance proposal has been referred to MoWR. May follow.	EinC
7.	Surface Minor Irrigation Scheme to Village Binga, Samound and Saklana in Dharamspur (Mandi) (Rs.16.30crore)	PMSKY-Har Khet ko Pani	CWC	A/A would be issued for total amount of this shelf. Processed.	AS(IPH)
8.	MIP Nadaun and Phina Singh	MoWR	A D.O. letter from Hon'be Chief Minister for inclusion in the priority 99 project as the 18 Nos projects have been completed .	Funding proposal for MIP Nadaun has been referred to FD. May be chased.	AS(IPH)
9	Flood Protection Projects for the State		Concept note be submitted within next 15 days .	Proposal is being sent for 9 Nos which will be increased for more numbers.Task has been assigned to CE(HMR)	EinC/CE(HMR)
10.	PMKSY		A status note will be submitted by P&I-II .	Status note received.	SE, P&I-II
11	Lifting of water from Chaba to Gumma for Shimla WSS		This scheme would be designed for 15MLD and for 16 hrs pumping. A call be given to CGWB. The scheme partially to be made for irrigation linked to Rain water harvesting. CWC team visited site on 06-	Next week DPR would be submitted before 30-06-2018. Thereafter, a time line would be indicated. However, LAQ issues be identified in following manner:- (i) Land be identified with clear khasra Nos Govt. or private. (ii) If private, Negotiation proceeding be started.	CE(D&M)/CE(S/Z)

			06-2018	(iii) If FCA is required , case be made. (iv) 9% departmental charges be included in the estimates (v) Possibilities to be explored for surplus water for irrigation.	
4.	<u>e-IPH/Contract Management System(CMS)</u> 1. Complete Status of DLIs (Disbursement Linked Indicators) and 2. Division-wise status of CMS modules. 3. It has also been decided that a Complaint redressal mobile application for public interface be developed. The E-in-C shall take further action and initiate the process. 4. Creation of IT Cell	Feb. 17 th	1&2. All divisions are generating on line account.. An Internal meeting has been convened at CE(D&M) may be convened at EinC level on LOC issue. 3: Technical Bid opened on 7-05-2018.Only 5 Bidders participated. Pre-bid has been finalized by Division. Proposal is in HMR Zone. <u>It may be shifted to Shimla Zone. Action be appraised in next weekly.</u> 4 Proposal of IT Cell has been received which will be processed further.	Next Weekly -do- 02-07-2018 02/07/2018	1&2:SE,(Works) 3.CE(S/Z) <u>4.DS(IPH)</u>
5.	E-office E-iph Introduction of paperless work in the IPH Department- Status of e-office as no heed is given after 2015.A meeting on Computerization of IPH Department would be held on 2-03-2018 at 4.00 P.M.	28 th March	(i)CE(D&M) will visit Shimla Circle and would apprised the status. Hardware Requirement would be fixed for lap top.EE has been authorized to purchase hardware. No desktop be procured. Supply order has	03-07-2018	CE(S/Z)

	This has been taken up in the meeting on computerization		been placed. (ii)IT can be asked for consultant.		
6	<u>Status of O&M of drinking water schemes:</u> Status Report shall be submitted w.r.t. how much fund has been given to the R.D. and what happen to that. Whether payments to Jalrakshaks/para fitters/ pump operators deployed on various schemes have been made or not. The detail report will be discussed in the next meeting.	Feb. 17 th	A detailed proposal has been received from RDD seeking meeting with IPH under the Chairmanship of the Chief Secretary . Issue would be framed and to be discussed by EinC with Director, RDD. Proposal received which is being put up. Discussion would be made by EinC first.	Next weekly	IPH-B
7.	<u>Progress on 117 WSS (Issues with FD/Plq.)(Rs. 17.00 crore)</u>	Feb. 17 th	<u>Case again has been referred to Planning.</u>	To be followed up.	AS(IPH)

8.	<p>ATR on the decisions taken in meeting held on 21st Jan., 2018 under the Chairmanship of Hon'ble Chief Minister regarding draught & Jaundice.</p> <ol style="list-style-type: none"> 1. Intensive IEC campaign for cleanliness and boiling of water on behalf of the Government. (Action by IPR, IPH, RD, Health department) 2. Hyper chlorination of both piped water supply and water supplied through tankers (Action by all DCs, SDMs, IPH Department) 3. Identification of hotspot of jaundice (Action by IPH & Health Department) 4. Intensive cleanliness drive of water sources and public areas (Action by IPH, RD, UD, Department) 5. Deployments of tankers in areas of acute shortages (Action by Revenue & IPH Department). 	Feb. 17 th	<p>1&2: IEC compain /awareness clipping is going on.</p> <p>3.We may remain vigilant on the issue of water borne diseases/ jaundice and instructions be reiterated in interval.</p> <p>4.A certificate be obtained from all EEs that all the water resources including traditional sources have been cleaned on whatsapp group.</p> <p>(i)On the shut down by HPSEBL in r/o Shimla water supply , a letter would be written by EinC to MD, HPSEBL instancing provision of double feeder.</p> <p>Above is reiterated.</p>	Next Weekly.	<p>Shri B.S Rana, SE(Coordinator) will remain in touch with Health, RD, UD and Revenue for IEC for strategy on all points.</p> <p>EinC</p> <p>EinC</p>
9.	<p>Legal Cell</p> <p>It was pointed out in the meeting that a Legal Cell in the Head Office may be established on the analogy of PW Department so that all reply to petitions should be attempted on one set of principles settled/based on various laws laid down and policy of the Government. Engineer-in-Chief (IPH) may send a proposal in this regard.</p>	17 th Feb	<p>Sent to FD. Needs to be followed up. Special Secretary(Fin.) apprised that the proposal will be finalized on return of ACS(Fin) and likely date is 6-07-2018</p>		DS(IPH)
10.	<p>Other issues:</p> <ol style="list-style-type: none"> 1. Water Safety Plan as per WHO guideline 	17 th Feb	<ol style="list-style-type: none"> 1. (i)Next date for remaining Zones for training will be 		1. Director, WSSO.

	<p>2. Chief Engineer, Mandi Zone will prepare a Model DNIT proposal for Mandi Zone also on the line of D/Shala Zone and submit to the STAC (State Tech. Advisory Committee) for approval.</p>		<p>given.Targets have been fixed which need to be followed. (ii)Schemes might have been indentified hence, scheme-wise date of water safety plan will be indicated</p> <p>2.Comments of CEs not received. It is presumed that they are agreed in the which may be expedited.</p>	26-06-2018	
11.	<p>CWP(T) No.6785/2008 titled Narender Singh Naik- The Hon'ble Single Bench of the Hon'ble High Court vide its judgment dated 14.9.2010, directed the respondents to consider the case of the petitioner for counting the period he has worked on contract basis with effect from 1995 till regularization with all consequential benefits. The status regarding granting of pensionary benefits is not known since Shri Narender Singh Naik is the incumbent of Public Works Department.</p> <p>48 Junior Engineers were appointed on contract basis in the IPH Department w.e.f. 1995 to 1997 and 08 Junior Engineers were appointed during the year 2003. After 2005, most of the appointments of all categories have been made on contract basis at the different level and matter regarding extending the benefits to those who were appointed prior to 2003 and post 2003, has been taken up with the Department of Personnel. Since this is a policy matter and a uniform decision is to be taken by the Department of Personnel.</p>	17 th Feb	<p>Compliance Affidavit has been filed by PWD. Further, exercise for placement would be undertaken . Integrity certificate of some of the individuals are not being sent. Registrar explained the position. It is advised to her to avoid unnecessary correspondence.</p>	01-08-2018	DS(IPH)/IPH-A EinC(IPH)

12.	Issue of promotion of incumbents who have acquired diploma/degree from Distance Education centres/universities.	27-06-2018	The matter was referred to Equivalence Committee. The department has to take own decision, however, may seek position from PWD. A committee may be constituted to scrutinize the documents. A principle be set out as earlier adopted for the year 2009.	13-07-2018	DS(IPH) Registrar
13	Excess Electricity Bill of IPH CE(D&M) will prepare a Note on the issues received from WCS including EESL survey. a.Implementation of "Time of Day" System. b Energy Audit of Machinery. c.Preference be given to Irrigation Schemes. d.Smart metering system. e.Constitution of a working group under the chairmanship of Secretary(IPH) to study modification & automation of Pumping Machinery in the Department	28 th Feb	K-Nos of Total 6229 schemes have been received and average bill is assessed for Rs. 38.00 crore which does seem appropriate. We may share this data with HPSEBL with a view to take up centralized payment system to be adjusted/compiled/reconciled year basis. Brief note has already been made. Final recommendations of WG to be made to Cabinet.	Next weekly	AS(IPH)
12	Recommendation of the committee constituted for Evaluation of EOI for designing and implementing a pilot project for remote operation and maintenance of irrigation and water supply schemes in H.P.	28th Feb.	Report to be submitted by CE(Mandi). Committee may go for simple automation / timer based and valve replacing which will be economic not for SCADA. The date is time and again extended	30-06-2018	Shri Naveen Puri CE(Mandi)
13	Implementation of Demonstration projects under AGDSM, BEE of Shimla Zone	28 th Feb.	Dagoli-Dhar WSS has been identified for this Demonstration project. Tendering in progress Completion date will be given by Shri Vinod Thakur, EE, Shimla-9. Task has been assigned to EESL who may be again called for meeting to be	02-07-2018	Shri Vinod Thakur, EE, Shimla-1. EinC.

			taken by EinC, CE(S/Z) D&M and CE(Mandi Zone).		
14	Handpumps- At least 20 handpumps be identified for pilot for sensitized for usage which may be from all Zones. Not done which may be done before next meeting	28 th March.	Tender awarded and to be followed up. Benefit needs to be elaborated for IPH in future. Analysis be given. Consumer satisfaction be seen. Bidder has raised the issue of scattered sites. May be expedited.	30-06-2018	EinC
15	MNRE funding for solar energy generation. HPPCL will identify the places/aqueduct where the installation of panels can be done. Director(Generation) HPPCL will coordinate with Shri Rajesh Bakshi, CE, Dharamshala. A list of other Projects i.e. Balh(RB) (Manid), Giri, Bata (Paonta Sahib), Sidhatha (Kangra) . However, a big schemes where the land is available, IPH will go for Solar	28 th March.	MoU will be signed and HPPCL has to manage funding.	13-07-2018	IPH-B
16.	Budget Assurance-16 Works Management System (WMIS) in which whole information of tenders will be placed on CM/ Ministers' Dash Board. Programmer will show first on the laptop of the Secretary(IPH). This has been included in meeting on computerization.	28 th March	A letter has been written to IT. Visit would be made to IT.	03-07-2018	SE (Works)
17	Budget Assurance- 2018-19- 10,14,16,19,27,77,78 10-सतत विकास के अधिकतर लक्ष्यों को संयुक्त राष्ट्र द्वारा निर्धारित 2030 की समय सीमा से पहले वर्ष 2022	5 th April	(10)Year-wise targets received.		

<p>तक प्राप्त करना !</p> <p>14-(1) राज्य के सभी अधिनियमों नियमों तथा योजनाओं की उनके प्रभावों प्रासंगिकता तथा सरलीकरण पश्चात प्रस्ताव आगामी 6 महीनों में मन्त्रीमण्डल के समक्ष लाएंगे !</p> <p>(2)आन लाईन डाटा एकत्रित करने की प्रणाली विकसित करना !</p> <p>(3)हर जिले के दूर-दराज क्षेत्रों में जन मंच का आयोजन !</p> <p>16- लोक निर्माण विभाग तथा सिंचाई एवं जन स्वास्थ्य विभाग के कार्य प्रबन्धन हेतु Work management Information System(WMIS) लागू करना</p> <p>19-1. 5 लाख से ज्यादा सरकारी खरीद प्रक्रिया की निविदाओं को e-procurement Portal के माध्यम से जारी करना एवं Governemnt e-Market (GeM) पर उपलब्ध वस्तुएं वही से क्रय करना !</p> <p>27-1. आगामी 5 वर्षों में शेष बचे हुए क्षेत्र field Channeles के माध्यम से अन्तिम खेत तक पानी पहुंचाना !</p> <p>2.सिंचाई के लिए नई योजना जल से कृषि को बल !</p> <p>3.नई योजना सौर सिंचाई योजना का प्रारम्भ !</p> <p>77.(1)चयनित शहरों में पायलट आधार पर 24X7 जल की उपलब्धता !</p> <p>(2)चालू 3,448 पेयजल तथा सिंचाई योजनाओं को दक्षतापूर्वक चलाने के</p>	<p>(14)Identify the Acts/Rules and Schemes which can be made easy. Minor Canal Act can be identified.</p> <p>A Committee has been constituted under the Chairmanship of Er. Rajesh Bakshi, CE(IPH Zone Dharmashala. A meeting has been convened and 2nd meeting will be held next week. He assured to give report in next 15 days.</p> <p>(16)The e-tender software is developed by Department of Information & Technology and is being run all departments in the state. A letter has been written to Director, IT on dated 23-04-2018 regarding tenders to be placed on CM Dashboard. Latest update will be taken.</p> <p>(19)Notification issued.</p> <p>27-1.Proposal be sent. Funds can be demanded for HIMCAD balance. However, on 2&3 , a proposal be sent as he scheme is on first come first serve. EinC would talk with Director, Agri.</p> <p>77(1)Sanjauli, Engineghar , Totu and Lal Pani have been identified. Tenders have been called and opened. And pre-bid meeting is being convened and suggestions are being taken.</p>	<p>13-07-2018</p>	<p>AS(IPH)</p> <p>CE(D/shala)</p> <p>SE(Works)</p> <p>2&3 pertain to Agriculture.</p> <p>SE, GSWSSC</p>
---	---	-------------------	---

	लिए चरणबद्ध रूप से आटोमेशन ! 78.(3)व्यक्तिगत लाभार्थियों को 75 प्रतिशत मूल्य पर हैंडपम्प !		(2)Committee has already been notified and report has been asked for within 15 days. As at Sr. No.16. (3)Scheme has been framed and is being examined by IPH-B.		CE(M/Z) CE(D&M)
18	Office Buildings at TutiKandi	02-05-2018	Case is lying pending with CE(S/Z) and would be scrutinized and finalized with full justification. But there is lack of clarity between Zonal Office and circle. CE(S/Z) would apprise the position in next meeting. Explore the possibilities of the use of two floors of the building	-02-07-2018	CE(S/Z)
19	Filling up of 5 posts of Process Engineers and 5 Bolero Camper for STPs	11-04-2018	R&P Rules proposal has been processed.	2-07-2018	EinC
20.	Engagement of Consultant (Electrical) in IPH Department	12-04-2018	Retired Engineers (Electrical) HPSEBL may be identified. A panel may be drawn and a draft TOR may be submitted which would be considered by Working Group. Earlier suggested Electrical Engineer (Retd.) refused to take assignment. A call be given to Sh. R.K.Sharma, MD, HPPTCL.	13-06-2018	EinC/ CE(HMR)
21	Status of CM Announcement upto 28-02-2018	22-03-2018	(i)Status /ATR on these announcements is required to be submitted to CM Secretariat Status be sent in matrix regularly. (ii)Compliance be uploaded on CM e- Samadhan. (iii) Till date status would be given by departments on		SE (Works)

			departmental file for perusal of Hon'ble Chief Minister.		
22	Vision Document of the Government	22-03-2018	Action would be initiated and Status be expedited		SE(Works
23	(i)Aspirational District Action Plan for Chamba District (ii)Launching of Swajal Portal Project in 115 Aspirational Districts declared by NITI Aayog.	20-04-2018	(i)&(ii)SE, Chamba attended the meeting and apprise the point-wise status, however, the schemes which were posed under this Plan be sent by him.		EinC SE, Chamba
24	Issues of UD-Status of funds lying unspent with IPH conveyed to EinC on 23-04-2018	11-04-2018	A meeting is proposed by UD. Letter of UD sent to EinC. Detail of all sewerage schemes on a proforma be prepared (Google Sheet). Scheme-wise detail of funds lying with IPH and ULBs be given. IPH Department will send the proposal after reconciling the figures with UD. ..	Next Weekly	EinC Assistant Controller
25	सिंचाई एवं जनस्वास्थ्य विभाग से सम्बन्धित नई योजनाओं को कार्यान्वित करने तथा मौजूदा योजनाओं को गति देने के लिए समयबद्ध रूप से रूपरेखा तैयार करना	28-04-2018	Already requested by IPH-B on 28-04-2018 on the instance of reference received from Hon'ble IPH Minister.	27-06-2018	EinC
26	बजट भाषण मद् सं०१५ पृष्ठ सं०९ कल्याण हेतु प्रारम्भ की गई योजनाओं की पूर्ण जानकारी हर वर्ष बजट के उपरान्त राज्य सरकार "जन अधिकार पुस्तिका" तैयार करेगी जोकि पंचायत/राशन की दुकान में उपलब्ध करवाया जाएगा !	12-04-2018	Material received which has been referred back for ascertaining whether it has been uploaded webportal.	2-07-2018	CE(D&M)
27.	Training for JEs/AEs/EEs at IRS Dehradun for GIS/GPS digital mapping.	02-05-2018	To be taken up IRS Dehradun.	27-06-2018	CE(D&M)
28	Acquisition/NOC/Gift Deed/MoU pattern of PWD from owners before initiating WSS/Irrigation for Water sources.	05-05-2018	Proposal may be sent for framing legal document. Internal discussion may be done at EinC level.		CE(D&M)

29	For scrutinizing the electrical bill a retired Assistant Engineer/EE of HPSEB may be engaged at each Zonal level	05-05-2018	An interaction workshop would be convened at circle level.		AI ISEs
30	10% yearly increase in Water tariff.	31-05-2018	This has been done in metered connection and not done in non-metered connection (commercial) after fixation of 100/- P.M. & Justification. This may be done as advised earlier. A Reminder would be issued.		IPH-B
31.	Induction of Water Guards after completion of 12 years of tenure in the category of Chowkidar/Fitter/ Pump Attendant as per the provisions of R&P Rules of these categories.	31-05-2018	The process may be initiated as per R&P Rules.		EinC/Registrar
32.	Pending Vidhan Sabha Assurances since 2015	06—06-2018	Not followed up. Status of all pending assurances be given.	13-06-2018	Einc/ Jt.Controller(F &A)
33.	Preparation of DPR-selection of check list/project readiness to take up the schemes under RNS.	11-6-2018	EinC to examine the proposed guidelines	27-06-2018	EinC
34	E-Sameeksha under SCCP (Demand No.32)Data updation by 15 July and for the year 2016-17 also before 31-07-2018.	21-06-2018		15&31-7-2018	Einc/ Asstt. Controller(F&A)

NOTE:It has been observed during the meetings that no one attending/ replying the issues when the Officers to whom the work was assigned but not available in the meeting due to official duty or leave. It was earlier directed that prior intimation to AS(IPH) for absence of such officer and next officer be deputed to the meeting alongwith all updates. Regret is conveyed for not adhering this. It is again reiterated that in absence of assigned officer, next officer with all updates will attend meeting. In case of failure, the assigned officer concerned will be held responsible.

Endst. No.IPH-B(A)9-1/2018,

Dated: th 30th July, 2018

- 1.The Engineer-in-Chief, IPH Department, H.P. He is requested to upload these minutes on departmental website and follow the issues in a time bound manner.
- 2.All Chief Engineers IPH Department, Himachal Pradesh to follow the issues.
- 3.All SEs and EEs may access these minutes on departmental website.

Sd/-

Additional Secretary(IPH)to the
Government of Himachal Pradesh